OPS0055 Lifting & Hoisting Standard

Ten Questions for a Safe Lift

Lift Sponsor Signature_____ **Location**_____

HSE / Foreman Signature_____ **Date** _____ **AM / PM**

Yes / No	Number	Question
	1	Is everyone involved in the lift aware of, and do they fully understand, the lifting and hoisting procedures applicable to the lift?
	2	Has everyone involved in the lift attended a Toolbox Talk?
	3	Has a Pre-Use Inspection of the Lifting Equipment been carried out, and are the Lifting Accessories tagged or marked with:
		· Safe Working Load,
		· A unique identification number, and
		· A valid certification date?
	4	Are all safety devices working?
	5	Does everyone know who is the Lift Sponsor of the lift?
	6	Is everyone competent and aware of his or her tasks?
	7	Has the type of lift been identified and the proper work authorization been initiated (e.g. SSTL, JSA, LOP, SWP)?
	8	Does everyone know the environmental limits (e.g., maximum permissible wind speed) for the lift specific to each work location?
	9	Is the lift area controlled, and is everyone clear of danger if the load falls or
	10	Are signaling methods and communication agreed and clear to you?

If any of the Above Questions are answered NO then STOP WORK

Summary Of Lifts

Weight	Item Being Lifted

If the lifting appliance on the forklift is changed (ex. Forks to Stinger) at any time during the lift or there is a PAUSE in the job, the operator must complete a new form.